

**SUBJECT: - ATAL SETU**

**STARRED LAQ NO. 001A TABLED BY SHRI VIJAI SARDESAI, M.L.A., SHRI ALEIXO SEQUEIRA, M.L.A., SHRI SANKALP AMONKAR, M.L.A. TO BE ANSWERED ON 19/07/2022.**

QUESTION	ANSWER
001A Will the Minister for Finance be pleased to state:	By Shri Pramod Sawant, Chief Minister/Finance Minister
a) the status of the Atal Setu Project as on date along with the details of the works completed and works pending as on date with the reasons for pendency;	Sir, the north viaduct, cable stayed portion in river and south side viaducts were completed and opened to traffic in February 2019. The work of completion of down ramp to Panaji city, hotmixing of service roads in Porvorim and Panaji side are pending. The other activities such as drains, footpath, installation of fenders for pile caps in river (04 nos.), inspection platform for cable stayed pylons (04 nos.), installation of electrical poles for bridge and service roads will be taken up shortly. Initially, the delay was caused due to the application filed by Goa Foundation before Hon'ble National Green Tribunal (NGT), Pune Bench. The piling activities from KTC Circle to Mercedes Circle resumed after Hon'ble NGT Judgement dated 07th April 2016. The matter was finally disposed only in January 2017. Subsequently, the progress was also hampered due to Covid19 pandemic which affected supply of materials, availability of manpower and mobilization of machinery.
b) the details of the Contractors and Consultants appointed for the project along with their names, addresses, copies of work order, work order amount, tender details, list of participants, bills raised, bills cleared and bills pending as on date;	(i)The details are as follows:- <b>Consultant:</b> M/s. TPF Engineering Pvt. Ltd., (formerly known as M/s. S.N.Bhobe & Associates Pvt. Ltd) 4th Floor, Pudhari Bhavan, Plot no. 29 to 32, 36 &37 Sector 30 A, Near Sanpada Railway Station, <u>Vashi, Navi Mumbai- 400 705</u> <b>Contractor:</b> M/s. Larsen & Toubro Limited

	<p>Mount Poonamallee Road, Manapakkam, Post box No. 979, <u>Chennai – 600 089, Tamil Nadu</u></p> <p>The copies of work order is placed at <b>Annexure – A.</b></p> <p>The project was awarded at negotiated amount of Rs.403.00 crores.</p> <p>Detailed tender notice is placed at <b>Annexure-B.</b></p> <p><b><u>List of participants during 2<sup>nd</sup> call</u></b></p> <ol style="list-style-type: none"><li>1. M/s. Larsen &amp; Toubro Limited</li><li>2. M/s. Hindustan Construction Company Limited</li><li>3. M/s. Gammon India Limited</li><li>4. M/s. S.P.Singla Constructions Pvt. Ltd</li><li>5. M/s. Afcons Infrastructure Limited</li><li>6. M/s. M.Venkata Rao Infraprojects Pvt. Ltd</li></ol> <p><b><u>Qualified for opening of financial bid</u></b></p> <ol style="list-style-type: none"><li>1. M/s. Larsen &amp; Toubro Limited</li><li>2. M/s. Hindustan Construction Company Limited</li></ol> <p>50 Nos. of bills raised by the Contractor have been cleared and no bills are pending as on date.</p> <p>(ii)Details with regards to flag mast system:</p> <p><b>Consultant:</b> In-House project</p> <p><b>Contractor:</b></p> <p><b>M/s. Fluid and Power Automations LLP.</b> A7, 2<sup>nd</sup> Floor, New Esar Galaxy, Shankarwadi, Taleigao, <u>Panaji, Goa – 403 002</u></p> <p>The copy of work order is placed at <b>Annexure – C.</b></p> <p>The project was awarded at the discounted amount of Rs.19,62,000.00</p>
--	---

	<p>Detailed tender notice is placed at <b>Annexure-D.</b></p> <p><b><u>List of participants:</u></b></p> <ol style="list-style-type: none"><li>1. M/s. Fluid and Power Automations LLP</li><li>2. M/s. AD Associates Electricals Pvt. Ltd.</li><li>3. M/s. Pristine Engineering Services</li></ol> <p>2 Nos. of bills raised by the Contractor have been cleared and no bills are pending as on date.</p> <p>(iii)Details with regards to supply of flags (tendered on 24<sup>th</sup> September 2019):</p> <p><b>Consultant:</b> In-House project</p> <p><b>Contractor:</b></p> <p><b>M/s. Advertising Flag,</b> Ghansoli, Navi Mumbai, <u>Maharashtra, 400701</u></p> <p>The copy of work order is placed at <b>Annexure – E.</b></p> <p>The project was awarded at quoted amount of Rs. 74,000.00</p> <p>Detailed tender notice is placed at <b>Annexure-F.</b></p> <p><b><u>List of participants:</u></b></p> <ol style="list-style-type: none"><li>1. M/s. R.K. Infra</li><li>2. M/s. Advertising Flag</li></ol> <p>1bill raised by the Contractor have been cleared and no bills are pending as on date.</p> <p>(iv) Details with regards to supply of flags (tendered on 29<sup>th</sup>January 2021):</p> <p><b>Consultant:</b> In-House project</p> <p><b>Contractor:</b></p> <p><b>M/s. Advertising Flag,</b> Ghansoli, Navi Mumbai, <u>Maharashtra, 400701</u></p>
--	---

	<p>The copy of work order is placed at <b>Annexure - G</b></p> <p>The project was awarded at corrected quoted amount of Rs. 42,080.00</p> <p>Detailed tender notice is placed at <b>Annexure-H.</b></p> <p><b><u>List of participants:</u></b></p> <p>1. M/s. Advertising Flag</p> <p>1 bill raised by the Contractor has been cleared and no bills are pending as on date.</p>
c) the details of the estimated cost of the project, sanctioned cost of project, revised cost of project and final cost of the project as on date;	<p>The estimated cost of project is Rs.355.00 crores Sanctioned cost – Rs.793.91 crores (as approved by Expenditure Finance Committee held on 25/01/2019). The expenditure incurred as on 06<sup>th</sup> July 2022 is Rs.596.46 crores. The final cost cannot be arrived at as the project is yet to be completed in all respects.</p>
d) the details of the Central Governments contribution in the project, State Government's contribution along with details of all loans/borrowings availed for completion of the project, the interest paid and current repayment status; and	<p>The Central Government (MORTH) has sanctioned Rs.290.05 crores towards the project which is 50% of amount paid by GSIDC to Contractor under admissible cost share approved by MORTH. The balance amount is borne by the State Government.</p> <p><b><u>Details of loan/borrowings are given below:</u></b></p> <p><b>Loan availed</b> – Rs.462.60 crores</p> <p><b>Interest paid</b> – Rs.170.56 crores as on 30<sup>th</sup> June 2022</p> <p><b>Current repayment status:</b></p> <p>Repaid – Rs.201.52 crores Outstanding – Rs.261.08 crores</p>
e) the details of accidents that have occurred on Atal Setu Bridge and whether the said accidents were caused due to faults and hazards of the bridge?	<p>The details are given in <b>Annexure I.</b></p>

\*\*\*\*\*